

EARLY LEARNING CENTER



BARRINGTON 220 *Community School District*

Buildings & Grounds Construction Status Report Early Learning Center

January 6, 2010

Thomas Campagna

Director of Buildings & Grounds

Early Learning Center

Project Scope:

- Construction of a 37,000 sq ft addition to BMS Prairie Campus for the purpose of an Early Childhood Education Center.

Project start date: 08/03/2009

- Chilled water piping started.
- Site tree clearing completed.
- Ground breaking completed.
- Concrete footing and foundations poured.
- All sections of CMU block walls are going up.
- Steel is being erected in all sections of the building.
- Water retention ponds installed, seeded, and erosion matting in place.
- Mass grading is 95% complete.
- Air handler installed in basement. Chiller is onsite.
- Underground storm and sanitary installed.
- Underground electrical installed.
- West retention wall installed.
- Fire hydrants and piping installed around building.



Buildings & Grounds Construction Status Report Early Learning Center

Early Learning Center

Project Scope:

- Construction of a 37,000 sq ft addition to BMS Prairie Campus for the purpose of an Early Childhood Education Center.

Project start date: 08/03/2009

- Water and gas main connections complete.
- Basement mechanical room floor has been poured.
- Concrete floor above basement has been poured.
- Roof decking is going up on the A section of the building.
- Main electrical connections are complete. Heating and cooling piping that run through BMS Prairie are complete. Fire alarm and suppression connections are complete.
- Winter protection for masonry installation being used.
- Brick veneer on building A will be complete by 1/15/2010.
- B building roofing to start by 01/30/2010.
- Foundation is complete for the link.
- Formwork in place for the foundation to complete A building foundations.

