

Barrington Community Unit School District 220

Facilities Committee Meeting

Tuesday, October 6 – 4:00 p.m.

**Barrington Early Learning Center
40 East Dundee
Barrington, Illinois**

Committee Members Present

Penny Kazmier, Vice Pres., Board of Education
Joe Ruffolo, Board of Education

Others Present

Jim Aalfs, Principal, Hough Street School
Tom Campagna, Director of Building/Grounds
Brian Harris, Superintendent of Schools
Ken Hyllberg, Principal, Lines School
Tim Neubauer, Asst. Supt. for Business Services
Dan Opels, Director of Operations
Greg Stahler, Cashman Stahler Group
Cheryl Wadsworth, Director of Fiscal Services

The meeting was called to order at 4:08 p.m.

Public Comment

The opportunity for an individual to make a public comment was presented. No public comments made.

Approval of Facilities Committee Minutes

The Facilities Committee approved the minutes from the September 15, 2015 meeting.

Village of Barrington Proposed Sidewalk Project

Village of Barrington proposed sidewalk project was discussed. The Village of Barrington has proposed connecting the sidewalk in front of the high school on Main Street and along Hart Road with a pedestrian bridge at the creek. There is an easement request which may impact some of the trees. There would be no financial obligation by the District for this sidewalk. We have asked Walter Graft of Gewalt Hamilton to review this project and report back.

Summer Projects Update

Summer projects were discussed. Most all projects are complete, but final paperwork and “punch-list” items remain.

- Chair lift for Hough – projected completion date is October 16, 2015.
- Bridge project is on target and going well. There was a one-to-two week delay on pylon installation because of the necessity to add pylons. Projection date for the bridge to arrive is the end of October.

Kelsey Road Demolition - \$135,000 is the low base bid. The bid opening was held today for the Kelsey Road demolition. The bid is for demolition and abatement. As long as there are no concerns, we will bring it to the Board on October 20, 2015, for approval.

There was general discussion regarding funding and beginning the major projects in the District, such as Hough Street School and James Street. These items will be discussed as part of the Facilities Master Plan at the next Committee of the Whole meeting.

The meeting was adjourned at 5:26 p.m.