

**Barrington Community Unit School District 220**

**Facilities Committee Meeting**

**Tuesday, August 4, 2015 – 8:00 a.m.**

**Administrative Center  
310 James Street  
Barrington, Illinois**

**Committee Members Present**

Penny Kazmier, Vice Pres., Board of Education  
Joe Ruffolo, Board of Education

**Others Present**

Tom Campagna, Director of Building/Grounds  
Heath McFaul, Associate Principal, BHS  
Brian Harris, Superintendent of Schools  
Tracy Miller, Payroll Manager  
Dan Opels, Director of Operations  
Tim Neubauer, Asst. Supt. for Business Services

Penny Kazmier called the meeting to order at 8:03 a.m.

**Public Comment**

The opportunity for an individual to make a public comment was presented. No public comments made.

**Approval of Facilities Committee Minutes**

The Facilities Committee approved the minutes from the June 22, 2015 meeting.

**Summer Projects Update**

Tom Campagna reported that all summer projects are on time and on budget.

- The wall pack lighting project will be a little late based on a material issue but it will not affect instruction.
- Camera project at Prairie will also be a little late, but will be completed on second shift.
- Grantable projects have been submitted and we might get back more than anticipated but are waiting to hear.
- Grove Playground Project – met with Dr. K and PTO. They have their own architect that they will pay for. We are keeping \$50,000 placeholder because the project will not be ready to go this fall. Grove wishes to have a fundraising thermometer in front of the school that will last for 90 days and then one extension can be granted for an additional 90 days only.

**BHS Bridge Timeline**

Install will occur in late October. Coordination between the contractor and the high school administrative staff will be ongoing to meet the needs of the high school.

**Final Review of 2014-2015 Projects**

All projects completed and paid for.

### **Kelsey Road Property**

For drainage relocation, Tom will follow-up with the Village of Barrington and Dr. Harris will follow-up with the Village of Lake Barrington

Demolition of two structures – estimate for the demolition of the barn and the house at Kelsey Road will need to go to public bid. Looking to mitigate costs, which will be spelled out in the specs. The Board will discuss going out to bid for demolition at the Board meeting on August 11.

The meeting was adjourned at 9:15 a.m.